## Evans Bridge Construction Schedule

Date Activity

05/06/13	Construction Start Date, mobilize equip, signs, layout, erosion control
05/13/13	Cut Trees, prep for Temporary Bridge
05/22/13	Install Temporary Bridge
05/27/13	Existing Bridge Demo A
05/30/13	Existing Bridge Demo B, Install Cofferdam A & B
06/18/13	Concrete Walls and Wings
07/05/13	Set Planks and Place Curb
07/03/13	Roadway and Approach
07/13/13	Guardrail and Granite
07/26/13	Pavement (Bridge and Binder)
08/06/13	Pavement (Wearing)
07/22/13	Humus and Turf Establishment
08/19/13	Substantial Completion
08/19/13	Punch List
08/31/13	Completion Date per Specifications